BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Providing water supply and drilling of borewells in ward no -01 & 02 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	No/BBMP/CE(TA/4th Zone/PR/281/2019-20 Dt.30/01/2 EE/WE/AS/79/2019-20 Dt-30-01-2020
3	Name of the Contractor	Sri K L N Reddy
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	23-3-2020
6	Date of Completion:	28-6-2020
7	Measurment Recorded	20-6-2020
	M.B No	3690
	Page No	368953 to 368965
	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANI KANTH MALLI
	2) Asst. Engineer	CHANDRAKANTHA RAJU - P.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

ertified that the above work has been completed with in the stipulated time Snoted in entrustment.

ertified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE